

Tel 1-866-3345      Freetown Rlty. Tr.      Cranberry Rd. <sup>137A</sup>  
ATTN: James Lunetta      Carver, MA. 02330

#31537 <sup>5</sup> ~~N.S.~~ Norfolk St. E x Acushnet Ave. (Lot #1) <sup>368</sup>

Please install 1" copper serv. to supply a one-family home. From Norfolk St. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	147.0 ft.
N x S line Norfork St.	4.0 ft.
E x W line house	25.0 ft.
W x E line house	2.0 ft.
N x N line house	17.6 ft.

Main to curb stop 14.0 ft.

Main is 17 ft. N x S line.

Work done      May 23, 1991

A.W. Lovell, Const. supplied & installed all stock:

1" Copper tubing  
1" Mu. corp. tap  
1" Mu. curb stop  
1 Caldwell Stop box, compl.

-----

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Insp.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<u>\$ 40.00</u>

B-100 Tapping machine by Contractor