

Tel #1-866-3345 Freetown Rlty. Tr. Cranberry Rd. 137A
ATTN: James Lunetta Carver, MA 02330

31538 S ~~N~~.S. Norfolk St. E x Acushnet Ave. (Lot #2) 369

Please install 1" copper serv. to supply a one-family home. From Norfolk St. Meter inside cellar wall.

Measures of 1" Curb stop:

E x E line Acushnet Ave.	208.0 ft.
N x S line Norfork St.	4.0 ft.
E x W line house	24.0 ft.
W x E line house	3.0 ft.
N x N line house	14.8 ft.

Main to curb stop 13.6 ft.

Main is 17 ft. N x S line.

Work done May 23, 1991

A.W. Lovell, Const. supplied & installed all stock:

30 ft-1" Copper tubing (17' out: 13' ins.)

1" Mu. corp. tap

1" Mu. curb stop

1 Caldwell Stop box, compl.

1 - 8" x 1" d .S. Service Saddle

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Insp.....	\$ 15.00
-----------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	<u>\$ 40.00</u>
--	-----------------

B-100 Tapping machine by Contractor