

Tel 1-866-3345

Freetown Rlty. Tr.
ATTN: James Lunetta

^{137A}
Cranberry Rd.
Carver, MA 02330

31539 ^S ~~N~~.S. Norfolk St. E x Acushnet Ave. (LOT#3) ³⁷⁰

Please install 1" copper serv. to supply a one-family home. From Norfolk St. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	274.6 ft.
N x S line Norfolk St.	3.0 ft.
E x W line House	25.0 ft.
W x E line house	2.0 ft.
N x N line house	13.6 ft.

Main is 17.6 ft. N x S line.

Work done May 24, 1991

A.W. Lovell, Const. supplied & installed all stock:

1" Copper tubing
1" Mu. corp. tap
1" Mu. curb stop
1 Caldwell Stop box, compl.

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Insp.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<u>\$ 40.00</u>

B-100 Tapping machine by Contractor