

Tel 1-866-3345

Freetown Rlty. Tr.

Cranberry Rd. ^{137 A}

ATTN: James Lunetta

Carver, MA 02330

31540 ^{S.} ~~N.~~ S. Norfolk St. E x Acushnet Ave. (Lot #4) ³⁷¹

Please install 1" copper serv. to supply a one-family home. From Norfolk St. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Acushnet Ave. 336.6 ft.

N x S line Norfork St. 4.0 ft.

E x W line house 23.0 ft.

W x E line house 4.4 ft.

N x N line house 17.0 ft.

Main to curb stop 14 ft.

Main is 18 ft. N x S line

Work done May 24, 1991

A.W. Lovell, Const. supplied & installed all stock:

1" Copper tubing
1" Mu. corp. tap
1" Mu. curb stop
1 Caldwell Stop box, compl.

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Insp.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<u>\$ 40.00</u>

B-100 Tapping machine by Contractor