

Tel. 997-4800 N.B. Housing Authority P.O. Box A-2081
4/4/91 by Edward Konetchy N.B., Ma. 02741

#31560 S .S. Amanda Ave. (S) W x Church St.

Please install a 2" meter with a 4" ductile service to
supply a maint. bldg. from Amanda Ave. (S). Meter
in pit at property line. taker's meter.

Measures of 4" Darling Gate Valve, Mech.

W x W line Church St.	331.0 ft.
(N x south curb	14.7 ft.)
N x N line bldg.	40.5 ft.
E x W line bldg.	3.4 ft.

Work done May 13, 1991

Bill Smith Cont. cut in an 8" x 4" tee and 4" gate valve
on old 8" main on Amanda Ave. South for Maint. Bldg.

Stock:

1 - 8" x 4" Tee, ductile, Mech.

1 - 4" Darling gate valve, mech.

1 - 4" Ford FCI Cast cplg. (4 ft. W x tee)

18" pc. - 8" ductile pipe

3'6" - 8" ductile pipe

Inspection.....	\$ 15.00
Turn on charge.....	\$ 25.00
	<hr/>
	\$ 40.00

#31560

4" Darl. G.V.

MAY 13, 1991

Amanda Ave. So.
Maint. Bldg.



