

Tel. 993-3651 Sheldon E. Davis, M.D. 183 Orchard St.  
5/14/91 by David Brasells N.B., Ma 02740

#31568 W.S. #183 Orchard St. N x Bedford St. 41  
Please install 1" copp. ser. to supply a doctor's office.  
from Orchard St. Meter inside cellar wall. Replaces  
5/8" ser. #9244 to be discontinued.

Measures of 1" Curb Stop:

S x S line Grove St.	146.5 ft.
E x W line Orchard St.	5.5 ft.
N x S line house	14.5 ft.
E x E line house	43.2 ft.

Work done May 16, 1991

Dug & Installed by Dave Brasells

Tapped by N.B. Water Works

1" Copper tubing supplied by contractor

Labor.....	\$	68.73
------------	----	-------

1" Corp. tap.....	\$	12.06
-------------------	----	-------

1" Curb Stop.....	\$	22.15
-------------------	----	-------

1 Caldwell Stop box, compl.....	\$	21.00
---------------------------------	----	-------

Carting.....	\$	15.00
--------------	----	-------

B-100 Mu. Tapping Machine use.....	\$	22.00
------------------------------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

---

\$ 185.93