

Tel. 758-4944 Garden Management East Tower 11th Floor
by Charlette Gledhill 6/12/91 Uniondale, N.Y. 11553
#31577 S.S. #198 Sycamore St. E x Liberty St. 64

Please install a 3/4" copper ser. to supply a one-family
home. from Sycamore St. Meter inside the cellar wall.
Replaces 5/8" ser. #21036 to be discontinued. P64 L314

Measures of 3/4" Curb Stop:

E x E line Liberty St.	144.0 ft.
N x S line Sycamore St.	8.0 ft.
E x W line house	2.0 ft.
N x N line house	24.0 f t.
Main to curb stop	10.0 ft.

Dug & Installed by Wm. Smith

Tapped by N.B. Water Works

Contractor supplied all stock:

3/4" Copper tubing

1 - 3/4" Corporation tap

1 - 3/4" curb stop

1 Stop Box, compl.

B-100 Mu. tapping machine use.....	\$	18.00
Carting.....	\$	15.00
Labor.....	\$	42.90
Turn on charge.....	\$	15.00
2 3/4" meter cplgs.....	\$	8.00
	\$	<u>98.90</u>

TO SEND ON SEPARATE MISC. BILL