

Tel. 996-5732

Rui Vasconcelos

89 Butler St.

7/29/91

N.B., Ma 02744

#31585 N.S. Butler St. E x Swan St.

Please install a 1" copper ser. to supply $\frac{1}{2}$ of a duplex.
(west side) from Butler St. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Swan St. 48.0 ft.

S x N line Butler St. 7.0 ft.

E x W line house 19.5 ft.

S x S line house 21.5 ft.

Main to curb stop 20.5 ft.

Work done Dec. 9, 1991

✓

1" Copper tubing supplied by Contractor

Labor.....	\$ 64.80
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Gate Box,c omplete.....	\$ 32.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 193.01

Street Opening Permit # 650