

City of New Bedford  
9/13/91

Park Dept.  
60

#31588 S.S. Bridge St. (Rte 0.)

Please install an 8" copper ser. with a 4" taker's meter.  
from Bridge St. To supply the marina. Meter inside bldg.

Measures of 8" Mueller Tapping gate valve:

W x hydrant gate 54.0 ft.

S x S line of Bridge sidewalk 38.5 ft.

Main at this point 37 ft. S x S line bridge s/walk.  
Work done Oct. 1991

Tapped by Hoadley & Sons

Pipe installed by Laxfield Corp., Boston for State Proj.

1 - 12" x 12" x 8" Mueller tapping sleeve, mech.

1 - 8" Mueller tapping gate valve, mech.

1 - No. 10 Gate Box, compl.

1 - 8" x 8" x 4" Tee, Mech. for 4" - no gate on 4".

All material supplied by Contractor

# N.B. - F.H.H. BRIDGE

MAIN @ THIS POINT 37 F.  
5x5 LINE BRIDGE SIDEWALK

REDUCER  
8"-6"  
3 FT. 5"  
8x8x4 TEE

8" #31588

4"

45'

60x20'  
BLDG.

16'

N

S.S. Bridge St. ( Rt. 6)

# 31588

Oct. 9, 1991 Marine Park - Fairhaven Bridge -  
New Marina

J. Hoadley & Sons tapped 12" main with 2" x 12" x 8" Mueller tapping sleeve & 8" Mueller tapping gate valve.

Laxfield Corp. installed new 8" service - 175 ft. main to new 8" x 8" x 4" tee for Marina service (no gate)

South from 8" x 8" x 4" Tee installed 3 ft. of 8" ductile pipe to a 8" x 6" Reducer, 34.0 ft. of 6" ductile to hydrant gate, 4.0 ft. of 6" ductile to new Smith Hydrant.

From 8" x 8" x 4" tee easterly - 80.0 ft. of 4" ductile to 1/4 Bend into building laid 5.0 ft. N x building.

Note: 8" 441 cplg. used for tie in is 10.5 ft. S x tapping gate.

No inspection done on entire main pipe installation neither State or Contractor called Water Dept.

Measures of hydrant gate valve:

N x hydrant	4.0 ft.
S x SS S/walk	252.0 ft.
S x 4" tee	38.5 ft.
W x bldg.	43.0 ft.

Measures of Smith Hydrant

S x hyd. gate	4.0 ft.
S x SS sidewalk	256.0 ft.
W x Bldg.	43.0 ft.
S x S line Bldg.	16.0 ft.