

Tel. 999-5069

9/23/91

Alan Katz

by Steve Souza

915 Hathaway Rd.

N.B., Ma 02745

#31590 E.S. Geraldine St. S x Hathaway Rd.

120

Please install a 4" copper ser. with a 3" taker's meter to supply a 18 unit apt. bldg. from Geraldine St. Meter in basement. P120 L129

Measures of 4" copper service

N x N line Gardner Street

~~277.0 ft.~~ 275

W x E line Geraldine Street

28.0 ft.

S x N line building

~~51.0 ft.~~ 53

N x S line building

~~18.0 ft.~~ 16

Work done August 12, 2002

Greco Const. supplied & installed all stock & tapped main

8" x 4" tapping sleeve

4" Mueller tapping gate valve, mech.

54' - 4" ducti;e iron pipe

Insp.	\$30.00
-------	---------

Turn on charge	\$30.00
----------------	---------

---

\$60.00

Greco Const. - St. Open Permit #204-02

Insp. by Percy Reynolds