

Tel. 997-7572

Alberto Raposo

121 Hathaway St.

10/29/91

N.B., Ma 02746

#31596 ^{E.} S. Alford St. ^N x Alford Circle

132 B

Please install a 1" copper ser. to supply a one-family home. from Alford St. Meter inside cellar wall. P132 L822

Measures of 1" Curb Stop:

N x N line Alford Circle

112.0 ft.

On E.L. Alford St.

S x N line house

6.5 ft.

W x W line house

19.0 ft.

Main to prop. line & box W x E line 36.0 ft.

Inspected May 20, 1992

✓

Owner supplied & installed all stock:

1" Copper tubing
1" Corp. tap
1" curb stop
1 Caldwell Stop box, compl.

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00

Insp. by J. Garcia 5/19/92
Measures taken by L. Souza 5/20/92