

Tel. 995-2205 James Holding 1399 Phillips Rd. unit #102
11/27/91 N.B. Ma 02745 *137 A*

#31603 N.S. Thorndike St. E x Upland St.

Please install a 1" copper ser. to supply a one-family home. from Thorndike St. Main to be extended. Meter inside the cellar wall. Lot 332

Measures of 1" Curb Stop:

E x E line Upland St. 130.0 ft.

S x N line Thorndike St. 6.0 ft.

W x E line house 8.5 ft.

S x S line house 22.0 ft.

Work done Dec. 20, 1991 Inst. main to curb stop

Aug. 20, 1992 Insp. J. G. curb stop to meter

E x service No. #31579

68.0 ft.

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service from
main to curb stop:

1" Copper tubing
1 - 1" corp. tap
1 - 1" curb stop
1 Caldwell stop box, compl.

Dec. 20, 1991 Inst. main to curb stop by Nemasket Const.

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00