

Tel. 995-2205 James Holding 1399 Phillips Rd. unit #102
11/27/91 N.B., Ma 02745

#31605 N.S. Thorndike St. E x Upland St.

137A

Please install a 1" copper ser. to supply a one-family home. from Thorndike St. Main to be extended. Meter inside the cellar wall. Lot 335

Measures of 1" curb Stop:

E x E line Upland St.	251.0 ft.
S x N line Thorndike St.	7.0 ft.
E x E line house	6.0 ft.
E x W line house	39.5 ft.
S x S line house	25.9 ft.

Main is 14 ft. N x S line

Work done Dec. 23, 1991 (main to curb stop)

May 11, 1992 (curb stop to meter)

Ex service No. 31579 198.0 ft.

↓

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service from
maint to curb stop:

1" Copper tubing
1 - 1" Corp. tap
1 - 1" Curb Stop
1 Caldwell Stop Box, compl.

May 11, 1992 Nemasket Const. installed service from
curb stop to cellar.

2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00

2-1" Cplgs given 6/26/92