

Tel. 995-2205 James Holding 1399 Phillips Rd. unit #102
11/27/91 N.B., Ma 02745 *137A*

#31606 N.S. Thorndike St. E x Upland St.

Please install a 1" copper ser. to supply a one-family
home. from Thorndike St. Main to be extended Meter
inside the cellar wall. Lot 336

Measures of 1" Curb Stop:

E x E line Upland St.	289.0 ft.
S x N line Thorndike St.	3.7 ft.
E x W line house	15.0 ft.
W x E line house	25.7 ft.
S x S line house	25.8 ft.

Work done: Main to curb stop 12/27/91
Measures taken June 17, 1993 G . Pitta

Main to curb stop 33 ft. ✓

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service
from main to curb stop:

1" Copper tubing

1" corp. tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Dec. 27, 1991 Contractor installed service from
main to curb stop.

June 17, 1993 G. Pitta took measures

2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Inspection.....	\$	15.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00