

Tel. 995-2205 James Holding 1399 Phillips Rd. unit #102  
11/27/91 N.B., Ma 02745

#31607 N.S. Thorndike St. E x Upland St. *137A*

Please install a 1" copper ser. to supply a one-family home. from Thorndike St. Main to be extended. Meter inside the cellar wall. Lot 338

Measures of 1" Curb Stop:

E x E line Upland St.	354.0 ft.
S x N line Thorndike St.	5.9 ft.
S x S line house	26.7 ft.
E x W line house	7.8 ft.
W x E line house	26.4 ft.

Work done : Main to curb stop Dec. 31, 1991  
Curb stop to cellar Sept. 15, 1992 -  
Insp. G. Pięta

Main to curb stop. 30.0 ft.

Nemasket Const. supplied & installed all stock:  
Nemasket Const. tapped main & installed service  
from main to curb stop:  
1" Copper tubing  
1" corp. tap  
1": curb Stop  
1 Caldwell Stop Box, compl.

-----

Dec. 31, 1991 Contractor installed service from  
main to curb stop.

Sept. 15, 1992 Insp. by G. Pitta - copper  
connected directly from the curb stop into the cellar.

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00