

Tel. 995-2205      James Holding      1399 Phillips Rd. Unit  
11/27/91      N.B Ma. 02745

#31608      N.S. Thorndike St. E x Upland St. *137A*

Please install 1" copper ser. to supply a one-family  
home. from Thorndike St. Main to be extended. Meter  
inside the cellar wall.

*LOT 138*

Measures of 1" Curb Stop:

E x E line Upland St.      392.0 ft.

S x N line Thorndike St.      6.5 ft.

E x W line house      4.5 ft.

W x E line house      30.0 ft.

S x S line house      27.5 ft.

Main to curb stop      30.5 ft.

Tap is E x Lot 11      4.0 ft.

Work done Main to curb stop ~~Dec.~~ 31, 1991

Curb stop to house April 11, 1994

Contractor supplied & installed all stock:

Insp.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00

Insp. curb stop to house & measures taken on  
April 11, 1994 by L. Souza