

Tel. 995-2205 James Holding 1399 Phillips Rd. Unit
11/27/91 N.B Ma. 02745

#31609 S.S. Thorndike St. E x Upland St. 137A

Please install 1" copper ser. to supply a one-family home. from Thorndike St. Main to be extended. Meter inside the cellar wall. Lot 341

Measures of 1" Curb STop:

E x E line Upland St.	387.2 ft.
(E x service # 31610	60.9 ft.)
N x S line Thorndike St.	6.3 ft.
W x W line house	2.0 ft.
N x N line house	28.0 ft.
W x hydrant	8.5 ft.

Work done Dec. 31, 1991 main to curb stop.

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service
from main to curb stop:

1" Copper tubing

1" Corp. tap

1" curb stop

1 Caldwell Stop Box, compl.

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00
Inspection.....\$ 15.00
Turn on charge.....\$ 15.00
\$ 40.00

Main to curb stop 7.5 ft.

Tap W x lot 6 4.0 ft.

Sept. 11, 1992 Insp. G. Pitta - cop to cop cplg.
at prop. line