

Tel. 995-2205 James Holding 1399 Phillips Rd. unit #102
11/27/91 N.B., Ma 02745

#31610 S.S. Thorndike St. E x Upland St. 1374

Please install a 1" copper ser. to supply a one-family
home. from Thorndike St. Main to be extended. Meter
inside the cellar wall. Lot 343

Measures of 1" Curb Stop:

E x E line Upland St.	326.3 ft.
N x S line Thorn dike St.	5.7 ft.
E x W line house	15.0 ft.
W x E line house	19.5 ft.
N x N line house	25.9 ft.
W x Hydrant	69.4 ft.
Main to curb stop	7.5 ft.

Work done: Main to curb stop Dec. 31, 1991

Curb stop to meter Sept. 11, 1992

✓

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service
from main to curb stop:

1" Copper tubing

1" Corp. tap

1" curb stop

1 Caldwell Stop Box, compl.

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<u>\$ 40.00</u>