

Tel. 995-2205 James Holding 1399 Phillips rd. Unit
11/27/91 NB, Ma 02745 #102

#31611 S.S. Thorndike St. E x Upland St. 137A

Please install a 1" copper ser. to supply a one
family home. from Thronndike St. Main to be extended.
Meter inside the cellar wall. Lot 344

Measures of 1" curb Stop:

| | |
|--------------------------|-----------|
| E x E line Upland St. | 263.0 ft. |
| N x S line Thorndike St. | 5.9 ft. |
| E x W line house | 11.9 ft. |
| W x E line house | 28.6 ft. |
| N x N line house | 28.0 ft. |

Work done Dec. 27, 1991 main to curb stop
Dec. 1, 1992 Measures taken

Main to curb stop 8 ft.

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service from
main to curb stop:

1" Copper tubing
1" Corp. tap
1" Curb stop
1 Caldwell Stop Box, compl.

| | |
|----------------------------------|----------|
| 2 1" meter cplgs. @ 5.00 ea..... | \$ 10.00 |
| Inspection..... | \$ 15.00 |
| Turn on charge..... | \$ 15.00 |
| | <hr/> |
| | \$ 40.00 |

NOTE: 6/24/92 PER ALVIN RAMOS
LESS THAN 2 FT. COVER - NOTIFIED J.G.
WRAP/FREEZE!