

Tel. 995-2205 James Holding 1399 Phillips Rd. unit #102
11/27/91 N.B., Ma 02745

#31612 S.S. Thorndike St. E x Upland St.

137 A

Please install a 1" copper ser. to supply a one-family home. from Thorndike St. Main to be extended. Meter inside the cellar wall. Lot 346

Measures of 1" Curb Stop:

E x E line Upland St.	231.0 ft.
N x S line Thorndike St.	6.0 ft.
W x E line house	1.0 ft.
N x N line house	28.0 ft.
E x W line house	39.0 ft.

Main is 14 ft. N x S line.

Work done : 12/23/91 main to curb stop.

6/24/92 curb stop - in

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service from
main to curb stop:

1" Copper tubing
1 - 1" Corp. tap
1 - 1" Curb stop
1 Caldwell Stop box, compl.

June 24, 1992 Contractor installed service from curb
stop to cellar. Insp. by A. Ramos

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00