

Tel. 995-2205 James Holding 1399 Phillips Rd. unit #102

11/27/91

N.B., Ma 02745

137A

#31613 S.S. Thorndike St. E x Upland St.

Please install a 1" copper ser. to supply a one-family home. from Thorndike St. Main to be extended. Meter inside the cellar wall. Lot 347

Measures of 1" curb stop:

E x gate valve (E x W line Upland St.)	175.6 ft.
N x S line Thorndike St.	6.0 ft.
E x W line house	2.6 ft.
W x E line house	32.0 ft.
N x N line House	26.6 ft.

Main is 14 ft. N x S line.

Work done Dec. 23, 1991

Nemasket Const. supplied & installed all stock:
Nemasket Const. tapped main & installed service from
maint to curb stop:

1" Copper tubing
1 - 1" Corp. tap
1 - 1" Curb Stop
1 Caldwell Stop Box, compl.

May 8, 1992 Nemasket Const. installed service from
curb stop to cellar.

2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00