

Tel. 995--9000

Ronald Guay

91 Armsby St.

L/22/92

NB, Ma. 02745

#31615 W.S. Acushnet Ave. S x Pontiac St.

127E

Please install a 1" copper service to supply a one family home. from Acushnet Av e., Meter in pit at property line..

Measures of 1" Curb Stop:

S x S line Ludlow St.	34.5 ft.
-----------------------	----------

E x W line Acushnet Ave.	6.0 ft.
--------------------------	---------

N x S line garage	15.5 ft.
-------------------	----------

S x N line house	7.0 ft.
------------------	---------

E x center of pit	16.0 ft.
-------------------	----------

N x center of pit	2.5 ft.
-------------------	---------

Work done August 28, 1992



Contractor supplied & installed all stock:
& tapped main.

1" copper tubing

1" corp. tap

1" curb stop

1 Stop box, compl.

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------