

Tel. (617) 631-1626

Elaine Dufresne

6 Oak St.

2/25/92

Marblehead, Ma

01945

#31619 N.S. #67 Princeton St. E x Concord St.

110

Please install a 3/4" copper ser. to supply a one-family home. from Princeton St. Replaces 5/8" ser. #16931 to be discontinued.

Measures of 3/4" Curb Stop:

E x E line Concord St. 45.0 ft.

S x N line Princeton St. 8.0 ft.

W x W line house 2.0 ft.

W x E line house 27.0 ft.

S x S line house 20.0 ft.

Main is 18 ft. N x S line.

Main to curb stop 24.0 ft.

Work done June 12, 1992

Work done June 12, 1992

✓

Franklin Const. supplied & installed all stock:

46 ft. - 3/4" Copper tubing

1 - 3/4" Corp. tap

1 - 3/4" curb stop

1 Caldwell Stop Box, compl.

8" x 3/4" DS Service Saddle

D-5 Drilling Machine

Inspection.....\$ 15.00

2 3/4" meter cplgs. @ 4.00 ea.\$ 8.00

Turn on charge.....\$ 15.00

\$ 38.00

Permit # 339