

Tel. 993-4949

Russell Horsfall

46 Rockdale Ave.

2/26/92

NB, Ma. 02740

#31620 S.S. #46 Rockdale Ave. E x Bolton St. 17-19

Please install a 2" copper ser. to supply a greenhouse (Treeland). from Rockdale Ave. Meter in pit at property line. taker's meter

Measures of 2" Curb Stop:

E x E line Bolton St. 73.0 ft.

N x S line Rockdale Ave. 16.0 ft.

W x E line greenhouse 22.6 ft.

E x W line Greenhouse 7.0 ft.

N x N line greenhouse 27.0 ft.

Main is 26 ft. N x S line.

Work done May 14, 1992

Franklin Cont. supplied & installed stock:

32 ft. - 2" Copper tubing (26' out: 6' ins.)
1 - 2" Mueller Corporation tap
1 - 2" Mueller Curb Stop
1 Caldwell Box, compl.
1 - 10" x 2" DS Service saddle

Insp.....	\$ 52.60
Turn on charge.....	<u>\$ 15.00</u>
	\$ 67.60

Permit # 225