

Paul Landreville (bldg. dept)

2/27/92

#31621 S.S. Madison St. E x Purchase St.

Please install a 2" copper ser. to supply a school.  
from Madison St. Meter inside bldg. above floor.  
taker's meter. Charge wastewater for stock.

47

Measures of 2" Curb Stop:

E x E line Purchase St.	66.5 ft.
-------------------------	----------

N x S line Madison St.	2.5 ft.
------------------------	---------

W x E line Bldg.	33.0 ft.
------------------	----------

N x N line Bldg.	11.5 ft.
------------------	----------

Main to curb stop	12.0 ft.
-------------------	----------

Work done April 7, 8, 16, 1992

All Stock supplied by Water Works - to be returned  
by Bldg. Dept.

30.0 ft. - 2" Copper tubing

1 - 2" Hays Corporation tap

1 - 2" Ford Curb Stop

1 Buffalo Gate Box, complete

10" x 2" S.Blair Service Saddle

1 - 2" Cop to cop cplg., comp. ( 4.0 ft. N x N line Bld.  
7.0 ft. S x Stop)

*recd  
4/20/92  
O O Bay State*

Dug & tapped & installed by N.B. Water Works.

St. cut: 7' x 7' Warrenite

#31621      S.S. Madison st. E x Purchase S t.  
                    (Old Greene School)

Measurements of ducts or cables:

Tel.    N x S line Madison St.    13.0 ft.

Cable TV      N x S line Madison St.    12.0 ft.

In Sidewalk:

16" Gas main      N x S line Madison St.    4.0 ft.

4" Drain            N x S line Madison St.    6.0 ft.

JR

