

Tel. 997-7572

Alberto Raposo

11 Karen Lane

3/13/92

No. Dart., Ma 02747

#31623 S.W. Cor. Mt. Pleasant St. & Whitelock St. *123 B*

Please install a 1" copper ser. to supply a one-family home. from Whitelock St. Meter inside the cellar wall.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.

31.6 ft.

N x S line Whitelock St.

6.6 ft.

E x W line house

6.6 ft.

N x N line house

24.6 ft.

Main is N x S line 18 ft.

Work done March 13, 1992

37 f t. - 1" Copper tubing @ 2.10'.....	\$ 105.45
Labor.....	\$ 70.11
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
D-4 Drilling machine use.....	\$ 28.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
6" x 1" D.S. Service Saddle Smith Blair ...	\$ 25.20
Turn on charge.....	\$ 15.00
	\$ 323.97

Street Open. Permit # 110

Nelson Cardoso Cont.