

Tel. 992-3867

Matthew Correia

127A Clara St.

4/07/92

N.B., Ma 02744

9

#31624 N.S. Lucas St. E x Rodney Fr. Blvd.

Please install a 1" copper ser. to supply a one-family home. from Lucas St. Meter inside the cellar wall.

Plot 9 Lot 365

Measures of 1" Curb Stop:

E x E line W. Rod. Fr. Blvd.

121.5 ft.

S x N line Lucas St.

6.0 ft.

E x W line house

18.0 ft.

S x S line house

24.0 ft.

Main to curb stop

25.0 ft.

Work done May 5, 1992

60 ft. - 1" Copper tubing @ 2.85'	\$	171.00
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	15.00
B-100 Mu. tapp. machine use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
Labor.....	\$	63.64
		<hr/>
	\$	351.85

Nelson Cardoso Cont. Permit #193

11/24/92 2-1" cplgs given