

Tel. 992-3867

Matthew Correia

127A Clana St.

4/28/92

N.B. Ma 02744

9

#31626 N.E. cor. #322 Rodney Fr. Blvd. & Lucas St.

Please install a 1" copper ser. to supply a one-family home. from Lucas St. Meter inside the cellar wall.

Replaces 5/8" ser. #21693 to be discontinued. P9 L370

Measures of 1" Curb Stop:

E x E line Rod. Fr. Blvd. (W)

39.7 ft.

S x N line Lucas St.

8.7 ft.

W x E line Bldg.

2.6 ft.

Main to curb stop 23.5 ft.

Work done Oct. 26, 1994

✓

Contractor supplied & installed all stock.

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Stop Box, compl.

D-4 Drilling machine

6" x 1" DS Service Saddle

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------

Permit # 333 Scott Franklin