

Tel. 763-5153

Freetown Water Comm. 3 No. Main St.

6/15/92

Assonet, Ma 02702

#31631 E.S. Acushnet Ave. N x Mansour's Rest. *FREE*

Please install a 1" copper ser. to supply a one-family home. (10 Middleboro Rd.). from Middleboro Rd.

Meter in pit at property line.

Measures of 1" Curb Stop:

N x ctr. of hydrant 321.0 ft.

E x white line on edge of road 9.0 ft.

W x center of meter pit 4.5 ft.

N x S line Bldg. 15.0 ft.

W x W line Bldg. 74.0 ft.

Main to curb stop 14.0 ft.

Work done May 5, 1993

J.S. Luiz III Cont. supplied:

1" Copper tubing

1" Corp. tap

1 Stop Box, compl.

B-100 Tapping machine use.....\$ 22.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Carting.....\$ 15.00

1" Curb stop (replaced wrong c.s.w/waste)...\$ 22.15

Labor.....\$ 71.05

\$ 140.20