

Tel. 998-3967

Jose Carvalho

83 Worcester St.

6/30/92

N.B. Ma 02745

#31639 N.S. Blaze Rd. E x Briarwood Dr.

Please install a 1" copper ser. to supply a one-family home. from Blaze Rd. Meter inside the cellar wall. *136 B/C*

P136B L18

Measures of 1" Curb Stop:

E x E line Briarwood Dr. 311.0 ft.

S x N line Blaze Rd. 6.6 ft.

E x E line house 7.6 ft.

S x S line house 30.6 ft.

Main to curb stop 30.0 ft.

Work done August 24, 1992

1" Copper tubing by Contractor (37' out: 27' ins.)	
Labor.....	\$ 70.11
1" Corp. tap.....	\$ 12.06
1" Curb stop supplied by Contractor....	\$ --
1 Stop Box, (foot by City).....	\$ 10.00
Carting.....	\$ 15.00
D-4 Drilling Machine use.....	\$ 28.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
8" x 1" Ford 202B brass saddle.....	\$ 53.50
Turn on charge.....	\$ 15.00
	\$ 204.67

Jo. Melo Cont.
 Permite #448