

7/24/92

Park Dept.

by Barry Meunier

25

#31642 E.S. So. First St. S x Rivet St.

Please install a 1½" copper ser. to supply a playground.  
from So. First St. Meter in box at property line.  
Replaces 3/4" Ser. #31587 to be discontinued.

Measures of 1½" Curb Stop:

S x S line Rivet St. 68.0 ft.

W x E line First S t. 6.7 ft.

Main to meter pit 28.0 ft.

Measure of 1½" Tap:

S x S line Rivet S t. 64.0 ft.

Work done July 1, 1992

✓

Stock supplied by & installed by City:

28 ft. - 1½" Copper tubing (main to meter pit)

1½" Hays corp. tap

1½" Curb Stop

#10 Gate Box, compl.

24" x 1½" Rockwell #366 Service Saddle - Supplied  
by OHAND

St. cut: 14' x 9.5' Warr.

Side. cut: Dirt

All material billed on Department Transfer to OHAND

*ALSO DEDUCT 12 FT. - 1½" COPPER DAMAGED  
BY OUR CREW WHILE TRYING TO  
PUSH THRU!*