

Tel. 997-7572

Alberto Raposo

11 Karen Lane

8/10/92

No. Dart.Ma 02747

#31644 S.S. Angelica Ave. (S) E x Braley Rd.

Please install a 1" copper ser. to supply a one-family home. from Angelica Ave.(S) Meter inside cellar wall.

P137 L119

Measures of 1" Curb Stop;

E x E line Braley Rd. 107.6 ft.

N x S line Angelica St. 6.7 ft.

E x W line house 22.2 ft.

W x E line house 14.0 ft.

N x N line house 34.3 ft.

Work done Nov. 6, 1992

Note: 71 ft. E x service #31198 lot 118

E x Angelica Ave. (S) bound 79.5 ft.

Contractor supplied & installed all stop.

Contractor tapped, dug & will maintain trench.

1" Copper tubing

1" corp. tap

1" curb stop

1 Stop Box, compl. - suppld by City.....\$ 21.00

Inspection by G . Pitta - service laid with drain, no
connections between curb stop & foundation.

Inspection.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

\$ 61.00

• Additional Measure
S.S. Angelica Ave. (S),
E x Braley Rd.
Lot 119

March 31, 1993
Ser. # 31644

E x Angelica Ave. (S) bound

79.5 ft.

JR

