

Tel. 580-4662 Angelica Ave. 25 Fair Ave. ^{136*}
6/18/93 by Chris Ferraro Brockton, Ma 02401
#31647 N.S. Angelica Ave. (N) E x Braley Rd.
Please install a 1" copper ser. to supply a one
family home. Meter inside cellar wall. Lot 134

Measures of 1" Curb Stop:

E x Angelica Ave. (bound)	92.0 ft.
S x N line Angelica Ave. (N)	5.0 ft.
E x W line Bldg.	20.0 ft.
W x E line house	22.0 ft.
S x S line house	34.0 ft.
W x lot #133 service	80.0 ft.

Measures taken April 2, 1993 by J. Rodrigues

✓

Tapped & installed to property line by Pavao Const.

7/7/93 Extended into building by Francis Tees of
Middleboro - backfilled before inspection - JR

Contractor supplied & installed all stock:

1" copper tubing

1" corp. tap

1" curb stop

1 Stop box, compl.

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	<u>40.00</u>

2 1" cplgs given 8/4/93