

Sept. 16, 1992

#31649 S.S. Susan St. (south) E x Braley Rd.

137C

Please install a 1" copper ser. to supply a one-family home. from Susan St. (south). Meter inside the cellar wall. P137 L147

Measure of 1" Curb Stop:

E x Bound (E.l. Braley Rd.)

182.5 ft.

N x S line Susan St.

2.0 ft.

(E x Lot 146)

87.8 ft.

Work done main to prop. line May 18, 1993 (Empty lot)
prop. line to house - Dec. 27, 1993

May 18, 1993 Installed main to property line.
Empty lot.

Dec. 27, 1993 Francis Tees Cont. Middleborough, Ma.
installed from prop. line in to house.
Insp. F. Bento

1 - 1" x 1" cop to cop cplg. (at prop line)

Contractor supplied & installed all stock:

Inspection.....	\$	15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00

\$ 40.00

Note: prop. line to house 38 ft