

Alfonso Miguel

9/28/92

151 Carroll St.

N.B., Ma 02745

113

#31665 W.S. Ashley Blvd. S & Carlisle St.

Please install a 1" copper ser. to supply a one-family home. from Ashley Blvd. Meter inside the cellar wall.

P113 L455 ~~Norman's Enterprise~~ is the contractor.

Measures of 1" Curb Stop

N x N line Irvington St.

362.0 ft.

E x W line Ashley Blvd.

8.9 ft.

N x S line house

2.6 ft.

S x N line house

31.5 ft.

E x E line house

38.0 f t.

Main is 22 ft. E x W line

Work done Nov. 20, 1992

1" Copper tubing supplied by Contractor	
Labor.....	\$ 63.96
1" Corp. tap.....	\$ 12.06
1" curb stop by Contractor	
1 Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea. ....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 159.02

JKB Cont. installed service. Dug & will  
maintain trench.

*2-1" cplgs given 1/5/93*