

Tel. 993-6200

White Meadow Farms

172 Page St.

Sept. 30, 1992

c/o Ken J. Sylvia

N.B., Ma 02740

#31673 N.S. Phillips Rd. W x Bartlett St.

Please install a 1" copper ser. to supply a one-family home. from Phillips Rd. Meter inside the cellar wall.

P130D L832

Measures of 1" Curb Stop:

W x W line Bartlett St.

62.0 ft.

S x N line Phillips Rd.

3.0 ft.

E x W line house

1.0 ft.

W x E line house

33.0 ft.

S x S line house

16.0 ft.

Main to curb stop

30.0 ft.

Work done May 8, 1996

Contractor supplied & installed all stock:

1" Copper tubing
1" Corporation tp
1" Curb Stop
1 Stop Box, complete

Turn on charge.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 15.00
	<u> </u>
	\$ 40.00

Insp. curb stop to meter - 5/8/96 L. Souza