

Tel. 994-2538

Jaime Lima
10/23/92

437 Orchard St.
N.B., Ma 02740

30

#31677 #437 Orchard St.

Please install a 1" copper ser. to supply a one-family home. from Orchard St. Meter inside the cellar wall. Replaces 5/8" ser. #12940 to be discontinued.

Measures of 1" Curb Stop:

S x S line Thompson St.	81.4 ft.
E x W line Orchard St.	6.9 ft.
N x S line house	6.1 ft.
S x N line house	22.6 ft.

Main to curb stop 9.9 ft.

Work done Oct. 28, 1992

Street Open Permit # 543

Nelson Cardos Cont. supplied & installed all stock:

1" Copper tubing

1" corp. tap

1" curb stop

1 Stop Box , compl.

Inspection

\$ 15.00

2 1" meter cplgs. @ 5.00 ea.

\$ 10.00

Turn on charge

\$ 15.00

\$ 40.00