

Tel. 993-4552

Curtis M. Perry

1143 Tucker Rd.

10/30/92

No. Dart. 02747

#31678 #235 Ashley Blvd.

*1" PER MURIEL 98*

Please install a ~~1 1/8"~~ copper ser/ to supply a four-family home. from Ashley Blvd. Meter inside the cellar wall.

Replaces 5/8" ser. #11914 to be discontinued.

Measures of 1" Curb Stop:

S x S line Coffin Ave.

78.3 ft.

E x W line Ashley Blvd.

2.5 ft.

S x N line house

14.5 ft.

Main is 18 ft. E x W line.

Work done Nov. 30, 1992

✓

Contractor supplied & installed all material:

28 ft. - 1" Copper tubing (18' out: 10' ins.)

1" corp. tap

1" curb stop

1 Caldwell Stop Box

Inspection.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

---

\$ 40.00