

Tel. 995-1741

11/2/92

Lee Vulgaris 246 River Rd.

by Richard Walega N.B., Ma 02745

#31679 E.S. Welby Rd. at temporary cul-de-sac *132 E*

Please install a 2" copper ser. to supply an adult day care center. from Welby Rd. Meter in pit inside property line. taker's meter. No joints from curb stop to meter pit. P132 L14

Measures of 1½" Curb stop:

N x N line Welby Rd. 686.0 ft.

N x S line Bldg. 10.0 ft.

W x W line Bldg. 79.0 ft.

W x meter pit 4.5 ft.

Tap is 76 ft. S x hydrant

Main to curb stop 75 ft.

Measures taken 5/6/93 L. Souza

Work done Nov. 24, 1992

1½" Copper tubing supplied by Contractor

Stock supplied by City:

1½" Corporation tap.....	\$	45.00
1½" Curb Stop.....	\$	70.00
1 Buffalo Gate box, compl.....	\$	50.00
8" x 1½" Double strap service saddle.....	\$	34.00
1½" x 1½" Cop to cop cplg., comp.....	\$	18.00
2 - 1½" Meter flanges.....	\$	22.00
Inspection... <i>2</i>	\$	15.00
Turn on charge.....	\$	15.00
		<hr/>
		\$ 269.00