

Tel. 994-0892

Eugene J. Connors

150 Hudson St.

11/4/92

N.B., Ma 02744

#31681 S.S. Hudson St. W x Brock Ave.

Please install a 1" copper ser. to supply a one-family home. from Hudson St. Meter inside the cellar wall. Nelson Cardoso is the contractor. P5 L242

Measures of 1" Curb Stop:

W x W line Brock Ave.

152.0 ft.

N x S line Hudson St.

10.0 ft.

W x E line Bldg.

25.0 ft.

E x W line house

11.0 ft.

N x N line house

36.5 ft.

Main to curb stop

9.0 ft.

Work done Dec. 9, 1992

Nelson Cardoso installed & supplied all stock:

1" copper tubing

1" curb stop

1" corp. tap

1 Cald. Stop Box, compl.

Street Open Permit # 587

Turn on charge.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Inspection.....\$ 15.00

\$ 40.00