

Tel. 992-4957

Edward R. Morris
11/19/92

10 Grape St.
Fairhaven, 02719

#31687 E.S. Heywood St. S x Chaffee St.

130C

Please install a 1" copper ser. to supply a one-family home. from Heywood St. Meter inside the cellar wall.

Measures of 1" Curb Stop:

S x S line Chaffee St. 92.0 ft.

W x E line Heywood St. 5.0 ft.

N x N line house 45.6 ft.

Main to curb stop 27.0 ft.

Work done Dec. 7, 1992

Contractor Nelson Cardoso Supplied & installed' all
stock:

27 ft. - 1" Copper tubing (27' out)

1" Corp. tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Insp.....	\$ 15.00
-----------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	<u>\$ 40.00</u>
--	-----------------

Heywood St.

31687



1

