

Tel. 997-7572

Alberto Raposo

11 Karen Lane

11/30/92

No. Dart., Ma 02747

#31691 S.S. June St. W x Acushnet Ave.

136A

Please install a 1" copper ser. to supply a one-family home. from June St. Meter inside the cellar wall. L218

Measures of 1" Curb Stop:

W x W line Acushnet Ave. 238.0 ft.

N x S line June St. 7.8 ft.

W x E line house 22.1 ft.

E x W line house 8.6 ft.

N x N line house 26.6 ft.

Main to curb stop 6.4 ft.

Work done Nov. 30, 1993

Contractor supplied copper tubing.

1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 66.00
	<hr/>
	\$ 183.21