

Brenda Burgess by George S. Reintche
12/11/92 of Nauset bldg., Inc.

#31692 N.S. Tobey St. W x Acushnet Ave.

136A

Please install a 1" copper ser. to supply a one-family
home. from Tobey St. Meter inside cellar wall.

P136A L170

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	185.0 ft.
S x N line Tobey St.	5.5 ft.
E x W line Bldg.	10.0 ft.
W x E line Bldg.	24.5 ft.
S x S line Bldg.	32.4 ft.

Work done May 27, 1993

Tapped & installed by N.B. W. Works
Dug by Acushnet Trench. Laid with drain.

1" copper tubing by Contractor

1" corp. tap.....	\$ 12.06
1" curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapp. mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 80.40
	<hr/>
	\$ 197.61

2-1" cplgs 2/25/93

per Little plumber
took them for
436 purchase st. →

but will use this serv.