

Tel. 993-6964

Miguel A. Soza

49 Foster St.

12/20/92

N.B., Ma 02740

#31694 S.E. cor. Summit St. & North St.

56

Please install a 1" copper ser. to supply a one-family home. from North St. Meter inside the cellar wall.

P56 L74

Measures of 1" Curb Stop:

E x E line Summit St.	30.5 ft.
N x S line North St.	5.2 ft.
E x W line house	17.6 ft.
W x E line house	9.0 ft.
N x N line House	22.3 ft.

Work done May 27, 1993

Contractor supplied & installed all stock.

1" copper tubing

1" corp. tap

1" curb stop

1 Caldwell stop box, compl.

Inspection.....\$ 15.00

2 - 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

\$ 40.00

Bristol Plymouth Contracting - # 289