

Tel. 993-3637

Antonio J. Pereira

P.O. Box 2026

2/12/93

N.B., Ma 02741

#31697 W.S. Hawes St. S x Holyoke St.

127B

Please install a 1" copper ser. to supply a one-familyu home. from Hawes St. Meter inside the cellar wall.

P127B L267

Measures of 1" Curb stop:

S x S line Holyoke St.

226.0 ft.

E x W line Hawes St.

9.0 ft.

N x S line house

9.5 ft.

E x E line house

28.3 ft.

Main to curb stop 9.5 ft.

Main is 18 ft. E x W line.

Work done April 13, 1993

Nelson Cardoso tapped, installed & dug service.
Installed with sewer & drain (surf.)

Contractor supplied all stock:

1" copper tubing

1" corp. tap

1" curb stop

1 Stop box, compl.

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	40.00