

63

Tel: 997-4511 N B Public Schools

Ext. 2296

4/3/93

By Antonio F Bray

N B Ma 02740

#31708 E.S. Hunter St. ~~W x Hunter~~ *S x PARKER ST.*

Please install a 2" copper serv. to supply Field House  
Meter inside cellar wall

Measures of 2" Curb Stop:

N x center of 1st hydrant S x Parker S t. 62.0 ft.

W x E line Hunter St. 6.5 ft.

Main is 32 ft. W x E line

Tap is 63 ft. N x center of 1st hyd. S x Parker St.

Work done May 4, 1993

Stock supplied by City:

- p 40 ft. - 2" Copper tubing
- p 2" Mueller Corp. tap
- p 2" Mueller Curb Stop
- p Roadway Box, compl.
- p 8" x 2" D .S. Service Saddle

NOTE: Above stock has been ordered & billed to  
NB School dept. - Steve Lamarche 11/4/93

This service is laid in same trench as sewer line,  
running side by side about 4 ft. of cover.

stock  
purch  
11/12/93