

Tel. Oakley St. 1399 Phillips Rd.
5/14/93 by Susan Holding N.B.Ma. 02745
31724 Oakley St. N.S. 200'± E Of Upland St. *137A*
Please install a 1" copper ser. to supply a
one family home. Meter inside cellar wall.

Measures of 1" curb sotp:

E x E line Upland St. 185.5 ft.

S x N line Oakley S t. 6.0 ft.

W x W line house 4.4 ft.

S x S line house 28.0 ft.

Main to curb stop 30.0 f t.

Work done June 10, 1993

E x Lot 305 48.0 ft.



Contractor supplied & installed all stock:

1" copper tubing
1" corp. tap
1" curb stop
1 Stop box, compl.

Inspection..... \$ 15.00
2 1" meter cplgs. @ 5.00 ea..... \$ 10.00
Turn on charge..... \$ 15.00
\$ 40.00

Contractor: R.N.K. Const. Corp. of Ea. Taunton, Ma.