

Tel. 993-3637

Antonio Pereiro

P.O. Box 2026

N.B. Ma.

118

5/21/93

31728 Branscomb St N.E. Corner of Orleans
Please install a 1" Copper ser. to supply a
one family home. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Orleans St.	26.0 ft.
------------------------	----------

S x N line Branscomb St.	10.0 ft.
--------------------------	----------

E x W line Bldg.	16.0 ft.
------------------	----------

S x S line house	23.0 ft.
------------------	----------

Work done Aug. 18, 1993

Contractor Nelson Cardosa supplied & installed
all stock:-

1" copper tubing

1" curb stop

1" corporation tap

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00