

Tel. 996-0818

Bedford St.

6/9/93

By Allen Reed

31732 W.S. of Borden St. W. of Bedford.

Please install a 3/4" Copper ser. to supply a
one family home. Meter inside cellar wall.

40

Measures of 3/4" Curb stop:

S x S line Bedford St.	119.0 ft.
------------------------	-----------

E x W line Borden St.	2.5 ft.
-----------------------	---------

S x N line house	9.0 ft.
------------------	---------

N x S line house	26.0 ft.
------------------	----------

E x E line garages	31.7 ft.
--------------------	----------

Main to curb stop	10.5 ft.
-------------------	----------

Main to property line	12.7 ft.
-----------------------	----------

Work done July 16, 1993

Cardoso const. supplied & installed all material

3/4" Copper tubing

1 - 3/4" Corp. tap

1 - 3/4" curb stop

1 Caldwell Stop box

Inspection.....\$ 15.00

2 3/4" meter cplgs. @ 4.00 ea.....\$ 8.00

Turn on charge.....\$ 15.00

\$ 38.00

Street Open Permit #348

Fontaine
7/26/93
2-3/4" meter cplgs Given