

Tel. 999-7067

Long Realty Inc.

658 Rockdale Ave.

7/12/93

By Robert Long

N.B. Ma. 02740

31745 S.S. of Foley Dr. Oppos. from Michele Ln. *132 I*

Please install a 1" Copper ser. to supply a

one family home. Meter inside cellar wall. *LOT 78*

Measures of 1" Curb Stop:

W x E line Michele Lane 27.0 ft.

N x S line Foley Dr. 0.3 ft.

W x E line house 8.8 ft.

E x W line house 27.2 ft.

N x N line house 24.5 ft.

Work done Aug. 1993 main to curb stop

Aug. 1993 Da Ponte Const. - Main to curb stop
Contractor supplied & installed all stock.

May 3, 1995 Cont. installed from curb stop to in cellar.
June 15, 1995 Measures taken by L. Souza

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	<u>\$ 15.00</u>
	\$ 40.00